



SCALE: 1" = 20'

LOT 1-E-6

PAHOA - KAPOHO ROAD

MATCHLINE
SEE SHEET C-9

**BMP CONSTRUCTION NOTES
 (ORDER OF PRECEDENCE FOR INSTALLATION)**

- ① CONSTRUCT SILT FENCE PER (C-12) ⑦
- ② INSTALL GRAVEL BAG FILTERS PER DET (C-12) ⑥
- ③ CONSTRUCT GRAVEL BAG FILTERS AROUND STOCK PILE/ DEBRIS/VEHICLE/EQUIPMENT STORAGE AREA
- ④ CONSTRUCT STABILIZED CONSTRUCTION ENTRANCE AND VEHICLE/EQUIPMENT WASH AREA
- ⑤ CONSTRUCT 10'L X 10'W X 2'D CONSTRUCTION EQUIPMENT WASH SEDIMENT & PERCOLATION BASIN
- ⑥ PLACE SEDIMENT WADDLES AT (C-12) ⑤ BOTTOM OF CUT SLOPES
- ⑦ CONSTRUCT BLOCK AND GRAVEL FILTER PROTECTION AT DROP INLETS FOR DROPPEDS (C-12) ①
- ⑧ PLACE HYDRO-SEED MULCH OR GRASS SEED W/ BIODEGRADABLE TURF REINFORCEMENT PER PLAN (SEE DETAIL SHEET C-12)

STORM WATER POLLUTION PREVENTION PLAN

SCALE: 1" = 20'

- LEGEND:**
- AREA TO BE ASPHALT PAVED
 - ▨ STABILIZED CONSTRUCTION ENTRANCE AND VEHICLE/EQUIPMENT WASH AREA
 - ▩ PROTECTED STOCKPILE, DEBRIS, AND VEHICLE/EQUIPMENT STORAGE AREA
 - ▧ HYDRO-SEED MULCH OR GRASS SEED W/ BIODEGRADABLE EROSION CONTROL TURF MAT
 - SILT FENCE
 - BLOCK AND GRAVEL FILTER AT DROP INLET
 - ▭ GRAVEL BAG FILTERS/SEDIMENT WADDLE
 - ▮ SEDIMENT WADDLE
 - ▯ RUNOFF FLOW DIRECTION
 - ▰ SEDIMENT & PERCOLATION BASIN

DWG. NO. C-9 SHEET NO. OF	STORM WATER POLLUTION PREVENTION PLAN		JOB NO. 06-025	SUBDIVISION IMPROVEMENT PLAN FOR: HELLSTERN SUBDIVISION PUUA-KAPOHO, PUNA, ISLAND OF HAWAII, HAWAII T.M.K: (3) 1-4-001 : 073		THIS WORK WAS PREPARED BY ME OR UNDER MY SUPERVISION, CONSTRUCTION OF THIS PROJECT WILL BE UNDER MY OBSERVATION. SIGNATURE: <i>[Signature]</i>		Engineering Partners, Inc. Consulting Engineers P.O. Box 4159 Hilo, Hawaii 96720 Phone: (808) 933-7900 Fax: (808) 933-3533 eplic@lava.net
	DATE: MAY 2007 REV. <input type="checkbox"/> REV. <input type="checkbox"/> REV. <input type="checkbox"/>	REV. <input type="checkbox"/> REV. <input type="checkbox"/> REV. <input type="checkbox"/>	REV. <input type="checkbox"/> REV. <input type="checkbox"/> REV. <input type="checkbox"/>					